Improvements to Roads and Drains at Anjanadri Layout and Surrounding Area in Ward No 06 Thanisandra

First and Part Bill

PMC

BOOK NO - 01

Scanned by CamScanner

To,

Date: 05-08-2021

ASSISTANT EXECUTIVE ENGINEER

BYATARAYANAPURA SUB DIVISION,

BBMP

BANGALORE

Dear Sir,

Sub: M/s. Civil Pro Services for the work of "**IMPROVEMENTS TO ROADS AND DRAINS AT ANJANADRI LAYOUT SURROUNDING AREA IN WARD NO 06 THANISANDRA".**

Ref: 1. Work Order No: BBMP/EE/BTP/WO/186/2020-21

2. Job code: 006-21-000009

We are here with forwarding to Sri. Vinaya Builders, Prop.Kumar Raju K, No:10 Gokul Nilaya, Dhanalakshmi L/O, Opp Indian Oil Petrol Bank, Thindlu Main Road, Bangalore-97. First & Part Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs. 1,36,09,933.00/- (Rs. One Crore Thirty Six Lakhs Nine Thousand Nine Hundred and Thirty Three Only).

Thanking you,

Yours faithfully,

CIVIL Pro Sig..... Date..... BANGALORE

For Civil Pro

R. KARTHIK RECHAN B.E, M.S (U.S.A)
PRINCIPAL CONSULTANT
CIVIL PRO

Attachments PMC Compliance report

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-24

Scanned by CamScanner

NAME OF WORK:-Improvements to Roads and Drains at Anjanadri Layout Surrounding Area in Ward No 06 Thanisandra

Name of Client	:	EXECUTIVE ENGINEER, BYATARAYANAPURA DIVISION,BBMP, BANGALORE
Contractor/ Agency:		Sri. Vinaya Builders, Prop.Kumar Raju K, No:10 Gokul Nilaya, Dhanalakshmi L/O, Opp Indian Oil Petrol Bank, Thindlu Main Road, Bangalore-97
Total Cost	:	Rs .1,36,09,933.00/-
Date Of Inspection :		05-08-21
Status Of Bill	:	First & Part Bill
In the Presence of :		a) Assistant Engineer, Byatarayanapura Sub division, BBMP, Bangalore b) R. Karthik Rechan, Partner, M/S CIVIL PRO, BANGALORE

PMC COMPLIANCE REPORT

Sl. No.	Description of work	Comments/Observations
3	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods Complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
4	Providing and laying Plain cement concrete of mix1:3:6 with OPC cement @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days Including cost of materials,labour, HOM curing form work, Scaffolding and Centering Complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory

CIVIL PRO Sig..... Date..... BANGALORE

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಧಿಕಾರಿಗಳು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-26

Scanned by CamScanner

5	Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs.With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machne mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of Machinery,Curing Etc.,Complete Excluding cost of Steel as per morth MORTH specification No. 1500, 1700, 2200. Including Cost of material, Labour, HOM Complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
6	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. and as per the directions of the Engineer-in-charge of the work.	Work done upto the Billed Quantity and the Quality is satisfactory
7	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc ,complete.	Work done upto the Billed Quantity and the Quality is satisfactory
8	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,complete and as per the directions of the Engineer-in-charge of the work.	Work done upto the Billed Quantity and the Quality is satisfactory

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

CIVIL PRO Sig..... Date..... BANGALORE

Scanned by CamScanner

CIVIL PRO
AN ISO 9001 : 2008 COMPANY & NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017
4, 7TH MAIN MALLESWARAM, BANGALORE -3
Certificate No.: TC-5548

Date: 05-08-2021

To,

ASSISTANT EXECUTIVE ENGINEER

BYATARAYANAPURA SUB DIVISION,

BBMP

BANGALORE

Dear Sir,

Sub: M/s. Civil Pro Services for the work of **"IMPROVEMENTS TO ROADS AND DRAINS AT ANJANADRI LAYOUT SURROUNDING AREA IN WARD NO 06 THANISANDRA".**

Ref: 1. Work Order No: BBMP/EE/BTP/WO/186/2020-21

2. Job code: 006-21-000009

We are here with forwarding to Sri. Vinaya Builders, Prop.Kumar Raju K, No:10 Gokul Nilaya, Dhanalakshmi L/O, Opp Indian Oil Petrol Bank, Thindlu Main Road, Bangalore-97. First & Part Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs. 1,36,09,933.00/- (Rs. One Crore Thirty Six Lakhs Nine Thousand Nine Hundred and Thirty Three Only).

Thanking you,

Yours faithfully,

CIVIL Pro Sig..... Date..... BANGALORE

For Civil Pro

R. KARTHIK RECHAN B.E, M.S (U.S.A)
PRINCIPAL CONSULTANT
CIVIL PRO

Attachments PMC Compliance report

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Scanned by CamScanner